

Rural Electrification Projects 2017 - 2022						[Update 04/04/23]	Update 31/01/23	Budget	
No.	Scheme No.	Construction completion	Description	Construction By	Notes	Construction Plan (Tentative)	No. of Customers	House wiring Status (DOE/EFL)	
Rural Electrification Projects 2017/2018 Budget									
NORTHERN DIVISION									
1	LAB03-12	50%	Supply to Mali and Vorovoro Island	Dive Centre, Tender	Job file received 18/11/19. Submarine cable installation work under tender MR64/2021, LP22-4850 has been completed. Overhead line construction work under tender MR156/2022, LP22-6069 has been cancelled due to non-performance by the Contractor and is scheduled to be re-tendered on 08/04/23	01/09/22 - 31/12/23	88	DOE: RFT 76/2021 - Tender approved and works awarded to Freedom Engineering PTE Limited. Works to begin in April 2023.	\$1,420,000
WESTERN SCHEMES									
1	SG02-17C	59%	Nukulau Village, Yawe village, Vunivesi Village and Korolevu village, Keyasi, Sigatoka, Stage 3	Honey Dew Farms	Job file received 18/06/20. Construction contract under tender MR229/2020, LP22-0161.	15/07/22 - 31/07/23	287	DOE: QTN 03/21 - Nasukamai, Navusa & Nasaro Settlement, Navosa awarded to Ace Solutions. Contract ready for signing	\$1,741,248.92
2	BA07-09		Rara Village, Ba	Connexus Energy	Job file received 27/07/20. Tender MR236/2022, LP23-0320. Targeted commencement February, 2023. Project delayed to allow Fiji Pine to complete harvesting their pine along the proposed line route.		20	DOE: Awarded to Arc Electric - QTN 06/19. House wiring completed awaiting grid for connection	\$670,732
3	NA02-15	50%	Loqi, Drasa and Lelemomo Settlements, Nadi	Pacific Electric	Job file received 09/09/20. MR238/2020. LP22-0289. No vehicular access.	01/02/22 - 31/10/23	20	DOE: Project to be surveyed once grid is constructed	\$361,744
Rural Electrification Projects 2018/2019 Budget									
Western Division									
1	NA12-13	55%	Navilawa Village, Sabeto, Nadi	Classic Builders	Payment received 03/01/19. Job file received 15/05/20. MR151/2020 LP20-7369.	15/03/21 - 31/07/23	52	DOE: RFT 156/2022 - Submission with GTB for approval.	\$566,296.60
2	RA01-18B	15%	Supply to Nalawa District, Nasau, Rakiraki Stage 2 (Nasau Village, Nasau Health Centre, Nasau Primary School, Nasau Secondary School, Ovalau, Nubumakita and Nukulau)	Pacific Electric	Payment received 11/05/21. Job file received 05/10/21. MR242/2021, LP22-3225. Vegetation clearing and pole transportation in progress. Construction on site to commence after contractor completes work on scheme NA02-15 (Loqi).	01/06/22 - 31/05/23	199	DOE: RFT 156/2022 - Submission with GTB for approval.	
3	SG15-17A	80%	Navatusila District, Navosa, Sigatoka, Stage 1 (Nabuabua Village, Natodrokadroka Village, Nabutautau Village, Natoka Village)	Pacific Electric	Payment received 03/01/19. Job file received 19/02/20. MR107/2020, LP20-5061. Project on hold; awaiting pine logging to be completed.	01/09/21 - 31/07/23	61	DOE: QTN 02/21 - Saukaba Settlement, Nukulau Navosa awarded to Arc Electrical. Contract has been signed and contractor mobilized to the site.	\$5,053,626.06
4	SG15-17B	56%	Navatusila District, Navosa, Sigatoka, Stage 2 (Nasauvakarua)	Honey Dew Farms	Job file received 13/03/20. MR107/2020, LP20-5058	15/09/22 - 31/07/23	58	QTN 09/21 - Mare Village, Navatusila awarded to Ace Solutions. Contract has been signed and contractor mobilized to the site.	
5	SG15-17C	95%	Navatusila District, Navosa, Sigatoka, Stage 3 (Tokoni Village, Mare Village, Tuvavatu)	Classic Builders	Job file received 23/03/20. MR142/2020, LP20-7367.	01/09/21 - 31/07/23	54	QTN 10/21 - Tuvavatu Settlement, Navatusila awarded to Ace Solutions. Contract has been signed and contractor mobilized to the site.	
6	SG15-17D	95%	Navatusila District, Navosa, Sigatoka, Stage 4 (Navaga, Nanoko)	Reliance Electrical Services	Job file received 15/05/20. MR142/2020, LP20-6049	01/09/21 - 31/07/23	234	QTN 11/21 - Natoka Settlement, Navatusila awarded to Arc Electrical. Contract has been signed and contractor mobilized to the site.	
Central Division									
1	NU01-17	0%	Nabuli Village, Rewa	Marigold Holdings	Payment received 03/01/19. Amended job file received 29/01/22. MR29/2022, LP22-4606.	15/01/23 - 30/04/23	8	DOE: Project to be surveyed once grid is constructed	\$64,715.10
Northern Division									
1	LAB15-18	63%	Electricity Supply at Naikilikoso, Wainikoro, Labasa	Tanoa Electric	Job file received 10/07/20. MR65/2021; LP22-3530. Material transportation in progress.	05/07/22 - 31/05/23	102	DOE: RFT 124-2022 - Tender closed and evaluated. Submission with FPO to forward to GTB for approval	\$2,554,524.15
2	TAVE05-18A	35%	Weilagi to Naselesele Village, Taveuni, Stage 1 (Nailoiloi, Sisila, Mua, Taveuni Research & Development Centre)	Classic Builders	Job file received 29/09/20. Contractor Classic Builders to mobilise by September 2022 for line construction under tender MR242/2020, LP22-1189. Vegetation Management tender MR302/2022 in award/contract stage	01/07/22 - 31/05/23	39	DOE: RFT 124-2022 - Tender closed and evaluated. Submission with FPO to forward to GTB for approval	\$3,935,044.43
3	TAVE05-18B	0%	Weilagi to Naselesele Village, Taveuni, Stage 2 (Matei, Naselesele)	Classic Builders, Marigold Holdings	Job file received 02/10/20. Honey Dew Farms to commence vegetation management work under tender MR59/2022 after they finish off with Stage 1. Classic Builders to commence construction work under tender MR243/2020 (LP22-1192) after they finish off with Stage 1. MR247/2020 for underground cabling works signed off with Marigold Holdings.	01/06/23 - 31/12/23	256	DOE: RFT 124-2022 - Tender closed and evaluated. Submission with FPO to forward to GTB for approval	
2021, 2022 Program									
Central Division									

Rural Electrification Projects 2017 - 2022					[Update 04/04/23]	Update 31/01/23		Budget	
No.	Scheme No.	Construction completion	Description	Construction By	Notes	Construction Plan (Tentative)	No. of Customers	House wiring Status (DOE/EFL)	Budget
1	SU01-15		Osonabukete Settlement, Muaiwuso, Lami		Job file received on 24/03/23. To be tendered on 01/04/23.	Q3 - Q4 2023	17		\$86,000.00
Northern Division									
1	LAB12-05		Nabunikavula Settlement, Dramea and Draunivau, Labasa		Survey plots issued to Planning on 24/05/2022. Wayleaves consent issued to Planning on 24/08/2022. Preliminary design review in progress. Target to release job file by 06/04/23.	Q4 2023	38	EFL: Power Line construction pending	\$408,237.55
2	LAB14-15		Naua, Drawa, Lutukina Settlement, Labasa	EFL	Job file received on 21/02/23. Tender MR82/2023 closed 21/03/23; under evaluation.	Q4 2023	44	EFL: Power Line construction pending	\$294,029.77
3	LAB20-17		Narailagi Village, Dreketi, Labasa	Moon's Electronics	Job file received 02/09/22. Tender MR251/2022, LP23-0389.	Q2 2023	35	EFL: Power Line construction pending	\$278,713.36
4	LAB31-18		Napoidi Settlement, Tuatua Nasekula, Labasa	EFL	Job file received 11/10/22. Construction to commence May, 2023 (dry season).	Q2 2023	15	EFL: Power Line construction pending	\$92,000.00
Western Division									
1	BA02-18		Sanjay Chand & 4 others Nukuloa, Ba	Tender	Job file received on 31/10/22. Tender MR07/2023 award pending.	Q3 2023	5	EFL: 100% of the house wiring done, awaiting Power Line Construction to be completed and commissioned to allow for power supply connection.	\$48,436.46
2	LU03-17		Waidranudranu Settlement, Tavakubu, Lautoka	EFL	Job file received on 03/01/23.	Q4 2023	81	EFL: Awaiting files to be released from Planning	\$225,639.06
3	LU09-17		Vunato, Vivia, California and Loqiloqi Settlement, Lautoka		Survey plot issued to Planning on 18/10/2022. Wayleaves consent issued to Planning on 12/04/2019. Survey plot review in progress. Target to release job file by 14 th April, 2023.	Q4 2023	93	EFL: Awaiting files to be released from Planning	\$172,417.74
4	LU11-18		Tikotora Settlement, Saru, Lautoka		Wayleave and Survey Plots submitted to D&P on 15/11/21. Re-pegging with survey plot required. Planning Team to verify the applicants and the service connections to the existing main.		33	EFL: Awaiting files to be released from Planning	\$95,047.61
5	LU12-17		Naviyago & Vitogo Village, Lautoka		Survey plot and wayleaves consent issued to Planning on 28/06/2022. Survey plot review in progress. Target to release job file by 06/04/23.	Q4 2023	44	EFL: Awaiting files to be released from Planning	\$71,568.23
6	NA07-18		Vatukaka Settlement, Legalega, Nadi	Pacific Electric	Job file received 11/10/22. Contract for MR288/2022 signed.	Q3 2023	8	EFL: 100% of the house wiring done, awaiting Power Line Construction to be completed and commissioned to allow for power supply connection.	\$43,737.09
7	NA12-16		Tovatova Settlement, Mulomulo, Nadi	Tender	Job file received on 14/11/22. Tender MR08/2023 award pending.	Q4 2023	12	EFL: 100% of the house wiring done, awaiting Power Line Construction to be completed and commissioned to allow for power supply connection.	\$133,163.23
8	NA28-18		Namulomulo Village, Nadi	Pacific Electric	Job file received 11/10/22. Contract for MR287/2022 signed.	Q3 2023	15	EFL: 100% of the house wiring done, awaiting Power Line Construction to be completed and commissioned to allow for power supply connection.	\$48,361.16
9	RA05-18		Vunidawa Settlement, Rakiraki	Pacific Electric	Job file received on 16/09/22. Contract for MR289/2022 signed.	Q3 2023	5	EFL: These customer are already connected to grid (via long service mains) and have power form existing grid. The scheme brings the grid closer to the customers. The house wiring has been completed to allow for the alteration works (new, shorter service mains) once the new power line is constructed.	\$43,564.63
10	SG11-17	0%	Navuevu Settlement, Sigatoka	EFL	Job file received 02/08/22	Q2 - Q3 2023	3	EFL: 100% of the house wiring done, awaiting Power Line Construction to be completed and commissioned to allow for power supply connection.	\$17,052.59
11	TA12-17		Low Voltage Line extension Nadolodolo, Tavua		Job file received on 21/02/23.	Q4 2023	15	EFL: 100% of the house wiring done, awaiting Power Line Construction to be completed and commissioned to allow for power supply connection.	\$59,486.53
Privately Funded									
1	NA02-22		Electricity Supply to Abdul Alfarhaz Ali at Sabeto, Nadi		Payment made 21/10/22. Job file received on 03/01/23.	Q2 2024	1		