



Minister for Housing and Local Government
Honourable Maciu K. Nalumisa

Parliamentary Question 191/2026

Parliament
Government Buildings
SUVA

Friday 21 August 2026

Written Question

Hon. Premila Kumar to ask the Minister for Housing and Local Government – Can the Minister update Parliament on all capital projects undertaken by each municipal council during the last three financial years, including –

- a) project description and approved budget for each capital project;**
- b) actual expenditure; and**
- c) source of funding and project completion status.**

	Year		Budget (\$)	Expenditure (\$)		
Ba	FY2023/24	Nil	Nil	Nil	Nil	Nil
	FY2024/25	1.Refurbishment of Tabua Park in collaboration with Ba Motor Parts.	25,000	86,000.00	\$9,482.98 Council contribution and \$76,517.02 funded by BA Motor Parts.	Completed
		2. Govind Park Redevelopment Phase 2 Project	8,284,476.46	8,284,476.46	Government Funded	Completed
		Total		8,370,476.46		
	FY2025/26	1.Refurbishment of Namosau Park in collaboration with Ba Motor Parts.	10,000	86,000.00	\$8,629.15 Council contribution and \$77,370.85 funded by Ba Motor Parts	Completed
		2. Govind Park Redevelopment Phase 2 Project	250,872.18	250,872.18	Government Funded	Completed
Rakiraki	FY2023/24	Nil	Nil	Nil	Nil	Nil
	FY2024/25	Rakiraki Market Upgrade	342,044.00	Nil	Government Funded	Incomplete. To be completed in FY 2026/2027
	FY2025/26	Rakiraki Market Upgrade	335,000.00	Nil	Government Funded	Incomplete. To be completed in FY 2026/2027
Nausori	FY2023/24	1. Korovou Market projects: installation of ceiling and wall fans and upgrading of meter box wiring and rewire market from old wiring	1. 4,000	1. 3,650.00	1. RLA Govt Grant	1. Completed
		2. 2 x new Parking Meter	2. 20,000	2. 18,819.37	2. Council Funds	2. Completed
		3. Shredding Machine	3. 1,600	3. 1,559.33	3. Council Funds	3. Completed
		4. FDB Loan Repayment - Nausori Market & Bus Stand	4. 692,486	4. 609,971.30	4. Council Funds	4. Ongoing

	FY2024/25	1. Nausori Bus stand renovating / painting –Punja's signage hiring advance payments.	1. 9,000	1. \$9,033.71	1. Council Funds	1. Completed
		2. Korovou Markets renovations	2. 10,000	2. \$8,322.82	2. RLA - Govt Grant	2. Completed
		3. Nausori Market painting	3. 4,000	3. \$3,914.60	3. Council Funds	3. Completed
		4. Nausori Market CCTV outside	4. 5,000	4. \$5,382.76	4. Council Funds	4. Completed
		5. Bridge night club property renovation / painting	5. 5,000	5. \$4,322.25	5. Council Funds	5. Completed
		6. FDB Loan Repayment - Nausori Market & Bus Stand	6. 603,000	6. \$454,999.86	6. Council Funds	6. Ongoing
	FY2025/26	1. Nausori fish market renovations / Aircon	1. 10,000	1. \$8,400.00	1. Council Funds	1. Completed
		2. Nausori Main office renovations / Painting	2. 10,000	2. \$11,068.70	2. Council Funds	2. Completed
		3. Bank of Baroda property renovations / tiling	3. 10,000	3. \$7,054.24	3. Council Funds	3. Completed
		4. CBD change room	4. 5,000	4. \$1,360.95	4. Council Funds	4. Completed
		5. Nakasi return and earn	5. 15,000	5. 8,846.60	5. Council Funds	5. Completed
		6. Sheniz fashions council property - maintenance	6. 2,000	6. \$785.45	6. Council Funds	6. Completed
		7. Nausori Market CCTV	7. 6,000	7. \$3,200	7. Council Funds	7. Completed
		8. FDB Loan Repayment - Nausori Market & Bus Stand	8. 904000	8. \$866,385.06	8. Council Funds	8. Ongoing

Lami	FY2023/24	1. Purchase of Ride on Mower	1. 10,000	1. 9,500	1. Council Funds	1. Completed
		2. Jonny Singh Park upgrade	2. 10,000	2. 9,000	2. Council Funds	2. Completed
		3. Market Upgrade				
		4. Tikaram Park & Marine drive Light Upgrade	3. 12,000	3. 11,100	3. Council Funds	3. Completed
			4. 8,000	4. 8,900	4. Council Funds	4. Completed
	FY2024/25	1. Main office Upgrade	1. 35,000	1. 33,000	1. Council Funds	1. Completed
		2. CNR VOU & NUKUWATU Property upgrade	2. 30,000	2. 36,000	2. Council Funds	2. Completed
		3. Johnny Singh Park Upgrade	3. 5,000	3. 9,900	3. Council Funds	3. Completed
	FY2025/26	1. Ragunath Seawall Upgrade	1. 25,000	1. \$26,000.00	1. Council Funds	1. Completed
		2. Johnny Singh Park upgrade	2. 30,000	2. \$39,437.00	2. Council Funds	2. Completed
		3. Kalekana Storm Water upgrade	3. 10,000	3. \$11,963.00	3. Donor/Council Funds	3. Completed
		4. Council Depot Storm Water upgrade	4. 15,000	4. \$26,000.00	4. Council Funds	4. Completed
Savusavu	FY2023/24	1. Savusavu Market Upgrade Project	3882247.00	\$2,892,436.08	Government Grant and UN Women Funds	Ongoing in this FY
	FY2024/25	1. Savusavu Market Upgrade Project	1. \$2,852,178.00	1. \$1,848,212.10	1. Government Grant and UN Women Funds	1. Completed
		2. Relocation of Existing Electrical Main Switch Board – Market Premises	2. \$4,839.70	2. \$4,839.70	2. UN Women Funds	2. Ongoing in this FY

		3. Market Tables Supply and Installation	3. \$133,945.58	3. \$133,945.58	3. UN Women Funds	3. Completed
	FY2025/26	1. Savusavu Market Upgrade Project	1. \$11,040.00	1. \$11,040.00	1.UN Women Funds	1. Completed (final payment)
		2. Relocation of Existing Electrical Main Switch Board – Market Premises	2. \$4,682.11	2. \$4,682.11	2. UN Women Funds	2. Completed
		3. Retention for Market Tables	3. 7,049.77	3. 3. \$7,049.77	3. UN Women Funds	3. Completed
Tavua	FY2023/24	Tavua Family Park (Children's Park)	63,000	\$63,000	Fiji Water Foundation	1.Completed
	FY2024/25	Nil	Nil	Nil	Nil	Nil
	FY2025/26	1. Senior Citizens Park	1. 59,000.00	1. \$18,000 - funded from Gold n Water Carnival	1. \$41,000 funded by Fiji Water Foundation. Balance was funded from Gold n Water Carnival \$18,000.	1. The project in progress.
		2. Installation of 9 Parking Meters	2. 140,000.00	2. \$140,000.00	2. Government Funded	2. Completed
Labasa	FY2023/24	Upgrade of Subrail Park Stadium for Fiji Fact 2024	100,000	\$92,174	Council Fund	Completed
	FY2024/25	Sealing works for Labasa Market and Taxi Stand area	220,000	\$220,000	Council Fund	Completed
	FY2025/26	1. Upgrade of Subrail Park Facility for BOG 2026	1. 20,000	1. 20,000	1. Council Fund	1. Completed
		2. Construction of Return and Earn Buy Back Centre	2. 10,000	2. 10,000	2. Council Fund	2. Completed

		3. Construction of Seawall Behind Civic Centre	3. 5,000	3. 5,000	3. Council Fund	3. Completed
		4. New Fish market/Seafood Centre	4. 100,000	4. NIL	4. Donor Funds	4. Spillover for FY 2026/2027
		5. Development of Car Park Facility Through Public Private Partnership	5. 2,000,000	5. NIL	5. Donor Funds	5. Project supported by Extra Supermarket North for FY 2026/2027
Sigatoka	FY2023/24	1. Mission Road Carpark Sealing	1. 44,347.83	1. \$45,000.00	1. Government Grant	1. Work in Progress
		2. 50 Public Bins in Town Boundary	2. 20,000	2. \$21,009.27	2. Government Grant	2. Completed
		3. Health & Building office upgrade	3. 80,000	3. \$72,358.56	3. Council Funds	3. Completed
	FY2024/2025	1. Infrastructure and Landscaping	1. 236,065.29	1. \$73,274.16	1. Council Funds	1. Work in Progress
		2. IT Infrastructure	2. 167,695.71	2. \$38,757.38	2. Council Funds	2. Work in Progress
	FY2025/2026	1. Riverside Public Convenience	1. \$60,869.60	1. \$5,022.22	1. Government grant	1. Work in Progress
		2. Civic Building Upgrade	2. \$39,130.50	2. Nil	2. Nil	2. Project on Hold
		3. Childrens Park [Mission Rd / Kedrakulu]	3. \$17,391.40	3. \$4,251.82	3. Council Fund	3. Work in Progress
		4. Municipal market and Public Convenience (Gutter/Washroom Doors)	4. \$30,434.80	4. \$12,235.95	4. Council Fund	4. Work in Progress
		5. Beautification Project	5. \$41,478.30	5. \$20,359.11	5. Council Fund	5. Work in Progress

		6. Dump Survey (Redefinition)	6. \$4,444.44	6. Nil	6. Nil	6. Work in Progress
		7. Etuba Land – Carwash	7. \$26,087	7. Nil	7. Nil	7. Project on Hold
		8. Cuvu Market Electrical works	8. \$13,043.50	8. Nil	8. Nil	8. Project on Hold
		9. Enterprise Resource Planning	9. \$45,869.60	9. Nil	9. Nil	9. Project on Hold
		10. CCTV Town Boundary/Cemetery/Dumpsite	10. \$23,478.30	10. \$17,301.44	10. Council Fund	10. Work in Progress
		11. Sound and Security System - Civic Building	11. \$13,043.50	11. Nil	11. Nil	11. Project on Hold
Lautoka	FY2023/24	1. New Coffee Shop – Botanical Garden	1. 424058.02	1. 268,223.27	1. Council Fund	1. Completed
			2. 885324.2			
		2. Namoli green night market		2. 130,376.12	2. Council Fund	2. Completed
		3. Consultancy Services - Churchill Park Naming Rights	3. 0	3. 36,077.56	3. Council Fund	3. Completed
		4. Churchill Park Ground # 3 - Pump & Lights	4. 0	4. 9,929.54	4. Council Fund	4. Completed
		5. Extension of Change Room & Referees Room Churchill Park	5. 0	5. 22,429.56	5. Council Fund	5. Completed
		6. Botanical Garden Lovers Bridge	6. 0	6. 7,656.78	6. Council Fund	6. Completed
		7. Depot office renovation	7. 0	7. 328.70	7. Council Fund	7. Completed

FY2024/25	1. New Coffee Shop - Botanical Garden	1. 155834.75	1. 118,545.60	1. Council Fund	1. Completed
		2. 754948.08			
	2. Namoli green night market		2. 76,621.18	2. Council Fund	2. Completed
	3. Consultancy Services - Churchill Park Naming Rights	3. 400,000	3. 2,970.73	3. Council Fund	3. Completed
			4. 221,507.96	4. Council Fund	4. Completed
	4. Churchill Park Ground # 3 - Pump & Lights	4. 0			
	5. Depot office renovation	5. 400,000	5. 19,942.16	5. Council Fund	5. Completed
FY2025/26	6. Upgrade of Power Supply at Botanical Garden	6. 90,000	6. 9,054.35	6. Council Fund	6. Completed
	7. Maintenance of Washroom at Bus Stand	7. 40,000	7. 31,005.07	7. Council Fund	7. Completed
	1. Bus Station Pavement	1. 3,120,000	1. 2,985,411.78	1. Loan	1. Completed
	2. Painting Sugar City Mall – Cherry picker and material	2. 100,000	2. 41,619.75	2. Council Fund	2. Completed
	3. Market Triangle	3. 120,000	3. 94,017.58	3. Council Fund	3. Completed
	4. Half Moon Bench - Marine Drive material	4. 50,000	4. 6,338	4. Council Fund	4. Completed
	5. Waiyavi Creek	5. 200,000	5. 26,000	5. Council Fund	5. Work In Progress
	6. Bus station outside painting, roof maintenance and Kiosk renovation - Material	6. 130,000	6. 47,105.20	6. Council Fund	6. Completed
	7. Berar place repair fence	7. 100,000.	7. 2,029.19	7. Council Fund	7. Completed

		8. Army Berack fabrication and installation of steel steps	8. 0	8. 6,674.00	8. Council Fund	8. Completed
		9. Repair roof and fence at 5 Tulusa Place, replace solar panel and tank	9. 250,000.00	9. 5,865.00	9. Council Fund	9. Completed
Nadi	FY2023/2024	1. CCTV Cameras	1. \$30,000.00	1. \$5,783	1. Council Fund	1. Completed
		2. Flood Lights - PC Park	2. \$45,000.00	2. \$0	2. Council Fund	2. Not Completed
		3. Bird Netting - Nadi & Namaka Market	3. \$0	3. \$74,900	3. Council Fund	3. Completed
		4. Viti Mini Bus Shelter	4. \$0	4. \$18,514	4. Council Fund	4. Completed
		5. Capital Development Concept Designs – Expression of Interest was called for Nadi Town Multi-Story Carpark Design Competition	5. \$0	5. \$5,217	5. Council Fund	5. Completed
	FY2024/25	1. CCTV Camera	1. 30,000	1. 12,478	1. Council Fund	1. Completed
		2. Upgrade of Flood Lights - PC Park	2. 42,000	2. 0	2. Council Fund	2. Not Completed
		3. Lift - Namaka Market	3. 19,000	3. 16,283	3. Council Fund	3. Completed
		4. Bird Netting - Khatri Wing Nadi Market	4. 0	4. 32,278	4. Council Fund	4. Completed
	FY2025/26	1. Parks – ATS Park	1. 12,000	1. 10,968.55	1. Council Fund	1. Completed
		2. Parks – Namaka Park	2. 5,000	2. 2,026.82	2. Council Fund	2. Completed
		3. Minibus Shelter	3. 10,000	3. 8,890.95	3. Council Fund	3. Completed

		4. Roller Shutters	4. 0	4. 6166.67	4. Council Fund	4. Completed
		5. CCTV Camera	5. 30000	5. 13046.24	5. Council Fund	5. Completed
		6. Nadi Bus Stand	6. 10000	6. 1303.25	6. Council Fund	6. Completed
		7. NTC Chamber Refurbishment	7. 0	7. 4168.54	7. Council Fund	7. Completed
Nasinu	FY2023/24	1. Makoi Market and Multipurpose Upgrades 2. Valelevu Office Renovation - Budget	1. \$33,000 2. \$432000	1. 33,000. 2. 0	1. Government Grant 2. Council Fund Project is shelved non availability of fund and reprioritisation to Valelevu complex.	1. Completed 2. Not completed
	FY2024/25	1. Ward 1 - Makoi, Tovata, Tuirara, Laqere - Drainage Works 2. Ward 2 - Kalabu, Valelevu, New Town, Naveiwakau - Drainage Works 3. Ward 3 - Caubati - Drainage Works 4. Ward 4 - Navosai, Narere, Muanikoso - Drainage Works 5. Ward 5 - Laucala Beach, Kinoya - Drainage Works 6. Ward 6 - Nadera - Drainage Works 7. Ward 7 - Caqiri, Nasole, Nadawa, Nepani - Drainage Works	1. \$150,000 2. \$150,000 3. \$150,000 4. \$150,000 5. \$150,000 6. \$150,000 7. \$150,000	No utilisation	No funding was provided	All Projects Not Completed

	8. Valelevu Market - Upgrading work to include general painting, installation of industrial fans in the market, proper marking of space. 9. Vunidogo Market - Upgrading of Vunidogo Market, upgrade market ventilation, general painting, marking of spaces. 10. Laqere Market office space, upgrade of sitting area and staff kitchen 11. To construct 9m x 6m timber structure kava bure and rent out to the successful bidder to generate revenue to Council 12. To construct a double storey structure for our Depot. Depot to include proper changing facilities, depot office, tools and materials storage area, proper depot garage, nursery. 13. To design and construct a 4 storey Nasinu Municipal Complex. The Mix build complex will includes modern market, office space, supermarket, handicraft centre, convention centre, carpark at the current Council and Kiosk site. 14. To design and construct a 3 storey Commercial Complex. The Mix build complex will includes modern market for	8. \$10,500 9. \$10,500 10. \$15,000 11. \$20,000 12. \$350,000 13. \$7,781,466 14. \$4,502,334 15. \$1,200,000 16. \$500,000 17. \$58,700 18. \$835,000			
--	--	---	--	--	--

		people of Narere, office space, supermarket, and convention centre, fitness centre and carpark at the current Market site. 15. To design and construct a first ever mangrove park at the mangrove protected area in Laucala Beach, Kinoya. The project will include the construction of walkways, towers, mangrove centre, and in addition, a road side market facilities. 16. Valelevu Office Renovation 17. Health Department – Tree Planting Nursery 18. Depo Works / Construction				
	FY25/26	1. Valelevu Complex - Budget	1. 4,500,000	1. 0	1. Council Funded. The project is awaiting Financing from Lending Agency	1. Not Complete

			\$400,000 -UNW \$290,000-MLG	Grant and UN Women	Completed
2. Renovation	Nasau	2. \$5,000	2. \$656.32	2. Council	
park/Pavillion/Ground/PC		3. \$500	3. \$125.53	Funds	
3. Renovation at Council Depot		4. \$1000	4. \$101.84	3. Council	
4. Renovation of Council Property		5. \$1000	5. \$229.84	Funds	
(Bowling Club)		6. \$3000	6. \$2540.87	4. Council	
5. Renovation Work – Public		7. \$600	7. \$6137.33	Funds	
Convenience		8. \$10000	8. \$500	5. Council	
6. Renovation of Council Property				Funds	
(Town Hall)				6. Council	
7. Renovation of Council Properties				Funds	
(Nasova House				7. Council	
8. Projects – Drainage				Funds	
Rehabilitation				8. Government	
				Grant	

FY2024/25	1. Repair at Nasau Depot 2. Repair Bowling Club 3. Repair Work – Public Convenience 4. Renovation of Town Hall 5. Renovation of Nasova Properties 6. Project Works – Signages projects and further renovation on Council Properties 7. Grounds Equipment 8. Renovation and Upgrade of Qarani, Gau Waiting Area 9. Nasau Park Pavillion/PC/Ground Upgrade	1. 500 2. 1000 3. 1000 4. 3000 5. 600 6. 10000 7. 3000 8. 51402 9. 5000	1. 1450.33 2. 0 3. 156.78 4. 19959.64 5. 5964.30 6. 9145.91 7. 0 8. 0 9. 607.83	1. Council Funded 2. Council Funded 3. Council Funded 4. Council Funded 5. Council Funded 6. Council Funded 7. Council Funded 8. Government grant 9. Council Funded	1. Completed 2. Not Completed 3. Completed 4. Completed 5. Completed 6. Completed 7. Not Completed 8. Ongoing Project 9. Completed
FY25/26	1. Repair at Nasau/Pavillion/PC/Ground/Depot 2. Repair Bowling Club 3. Repair Work – Public Convenience 4. Renovation of Town Hall 5. Renovation of Nasova Properties 6. Project Works – Bins Installation, Drainage Works and Install market gate 7. Nasau Park Depot Repair project 8. Renovation and Upgrade of Qarani, Gau Waiting Area project 9. Return and Earn Project (Property Preparations) 10. Solar Light project – Lomaloma, Lau	1. 3000 2. 500 3. 500 4. 2000 5. 1000 6. 5000 7. 500 8. 51402 9. 25000 10. 10000	1. 2951.91 2. 144.65 3. 728.06 4. 4030.23 5. 4617.82 6. 14798.63 7. 0 8. 0 9. 0 10. 0	1. Council Funded 2. Council Funded 3. Council Funded 4. Council Funded 5. Council Funded 6. Council Funded 7. Council Funded 8. Government Grant	1. Completed 2. Completed 3. Completed 4. Completed 5. Completed 6. Completed 7. Not Completed 8. Ongoing Project 9. Ongoing Project 10. Ongoing Project

					9. Government grant 10. Government Grant	
--	--	--	--	--	---	--

UVA	FY23/24	1. Ratu Sukuna Park facelift 2. Mosquito Island Utility upgrade 3. Recreational Parks Upgrade 4. Raiwaqa Market Upgrade 5. Market and Bus Stand Upgrades 6. Thuston Garden designs 7. Albert Park upgrade 8. CCTV 9. Police Post Upgrade 10. Property upgrade and beautifications 11. Foreshore carpark upgrade 12. Flourish Sections upgrade(SVM) 13. Vunisea Market	1. 5,000,000.00 2. 400000.00 3. 350000.00 4. 2,500,000.00 5. 2,500,000.00 6. 100000.00 7. 200000.00 8. 50000.00 9. 100000.00 10. 1,400,000.00 11. 0.00 12. 0.00 13. 0	1. 5,079,914.06 2. - 3. - 4. - 5. - 6. - 7. - 8. - 9. - 10. - 11. 475,441.79 12. 1,857.00 13. 8,719.62	All Council Funded 13. Council Fund, Government Fund and UN Women	1. Project in Progress Roll over from last FY 2. Project not commenced due to re-prioritisation of other projects 3. Project not commenced due to re-prioritisation of other projects 4. Project not commenced due to re-prioritisation of other projects 5. Bus stand funded by FRA (complete). Market under OPEX R& M 6. Project not commenced due to re-prioritisation of other projects 7. Project not commenced due to re-prioritisation of other projects 8. Project not commenced due
-----	---------	---	---	--	--	---

						to re-prioritisation of other projects 9. Project not commenced due to re-prioritisation of other projects 10. Project not commenced due to re-prioritisation of other projects 11. Project completed 12. Ongoing 13. Ongoing
--	--	--	--	--	--	---

	FY24/25	1. Rt Sukuna Redevelopment 2. New Fishmarket (Suva) - replace and extend roof and build a cantilever for storage space. 3. Construct 5 new roadside markets@ the cost of \$30,000 each. 4. Fencing of Flower section 5. Replace rusted roof of the shower rooms, the cubicles and the toilets @Olympic pool 6. Replace sand in filter pumps, replace old filter motors – Olympic Swimming Pool. 7. Installations of 10,000 litre water tanks with electric water pump – Olympic Swimming Pool 8. rural vendors accommodation@Kadavu Market 9. Vunisea Market Renovations 10. Vunisea Additional work 11. Solar street Light *3 @ Jittu Estate 12. Parks Upgrade – Statham & Talbot 13. Civic Admin Bldg Refurbishment 14. Civic Tower Upgrade 15. Civic House Upgrade	1. 0 2. 50,000.00 3. 60,000.00 4. 10,000.00 5. 100,000.00 6. 100,000.00 7. 26,990.00 8. 50,000.00 9. - 10. - 11. 40,000.00 12. 100,000.00 13. 200,000.00 14. 300,000.00 15. 300,000.00	1. 2,061,372.17 2. - 3. - 4. - 5. - 6. - 7. - 8. - 9. 30,063.02 10. 4,960.00 11. - 12. 6,193.47 13. 3,042.17 14. 3,470.60 15. -	All Council Funded	1. Project Completed 2. Ongoing 3. Project not commenced due to reprioritisation of other projects 4. Project not commenced due to reprioritisation of other projects 5. Project not complete 6. Project Ongoing 7. Project not commenced due to reprioritisation of other projects 8. Project not commenced due to reprioritisation of other projects 9. Project completed 10. Project Completed
--	---------	---	--	---	--------------------	--

						11. Project did not commence 12. Project Ongoing 13. Project Ongoing 14. Project Ongoing 15. Project Ongoing
--	--	--	--	--	--	---

FY25/26	1. Ratu Sukuna Park Project	1. 0	1. 116,819.30	All Council Funded	1. Ongoing Project
	2. Parks Upgrade – Statham Park	2. 0	2. 2,946.08		2. Completed
	3. Replace of filter Pump – Olympic Pool	3. 0	3. -		3. Ongoing Project
	4. Replace Rush Roof and Shower – Olympic Pool	4. 0	4. -		4. complete
	5. CCTV - Market & Bus stand	5. 0	5. -		5. Project Ongoing
	6. Civic Tower Upgrade	6. 0	6. 277,146.00		6. Project completed
	7. SCC Chamber Upgrade (digitalisation)	7. 50,000.00	7. -		7. Project not commenced due to reprioritisation of other projects
	8. Suva Market /Fish Market Relocations	8. 100,000.00	8. -		8. Project Ongoing
	9. Drainage upgrade	9. 50,000.00	9. -		9. Project not commenced due to reprioritisation of other projects
	10. Parks Upgrade – Statham & Talbot	10. 100,000.00	10. -		10. Project Ongoing
	11. Civic Admin Bldg Refurbishment	11. 163,000.00	11. -		11. Project not commenced due to reprioritisation of other projects
	12. Annex Building	12. 200,000.00	12. -		12. Project note complete due to reprioritisation of other projects
	13. Civic House Upgrade	13. 100,000.00	13. -		13. Ongoing project
	14. Civic Tower Upgrade	14. 390,000.00	14. -		14. Ongoing project
	15. Suva Depot Redevelopment Design	15. 50,000.00	15. -		15. Ongoing Project
	16. Raiwaqa Market Design	16. 50,000.00	16. -		16. Ongoing Project

1.0 Ba Town Council

Mr. Speaker Sir, with respect to Ba Town Council, no capital projects were undertaken in the 2023/2024 financial year.

In 2024/2025 and 2025/2026, the Council completed the refurbishment of Tabua and Namosau Parks in collaboration with Ba Motor Parts, as well as the Govind Park Redevelopment Phase 2 Project, with support from Government.

2.0 Nausori Town Council

Mr. Speaker Sir, with respect to Nausori Town Council, several capital projects were undertaken over the last three financial years to improve market facilities, public infrastructure and Council properties.

The Council completed various market upgrades, renovations, CCTV installations and improvements to public and Council-owned facilities. These included works at Korovou Market, Nausori Market, Nausori Bus Stand and the Nausori Fish Market.

The Council also continued its FDB loan repayment for the Nausori Market and Bus Stand, which remains ongoing.

3.0 Rakiraki Town Council

Mr. Speaker Sir, with respect to Rakiraki Town Council, no capital projects were undertaken in the 2023/2024 financial year.

The Council subsequently commenced the Rakiraki Market Upgrade Project, with Government funding of \$342,044 in 2024/2025 and a further allocation of \$335,000 in 2025/2026. The project remains ongoing and is expected to be completed in the 2026/2027 financial year.

4.0 Lami Town Council

Mr. Speaker Sir, with respect to Lami Town Council, several capital projects were undertaken over the last three financial years to improve public facilities, recreational spaces, Council infrastructure and drainage systems.

Key projects included upgrades to Johnny Singh Park, the market and Council facilities, as well as the Ragunath Seawall and stormwater improvements. All projects were completed, with funding primarily from Council resources and donor support for the Kalekana Stormwater Upgrade.

5.0 Savusavu Town Council

Mr. Speaker Sir, with respect to Savusavu Town Council, key capital projects over the last three financial years focused on upgrading market infrastructure and essential electrical services.

In 2023/2024, the Council commenced the Savusavu Market Upgrade Project, with expenditure of \$2,892,436.08, funded by Government and UN Women.

In 2024/2025, the Council continued and completed the Market Upgrade Project, with expenditure of \$1,948,733.96. The Council also commenced the relocation of the market's main electrical switchboard, at a cost of \$4,839.70, which remained ongoing during the financial year.

During the 2025/2026 financial year, a final payment of \$18,089.77 was made towards the completed Savusavu Market Upgrade Project. The Council also completed the relocation of the existing electrical main switchboard at the Market Premises, with expenditure of \$4,682.11.

5.0 Tavua Town Council

Mr. Speaker Sir, relating to Tavua Town Council, the Council completed the Tavua Family Park (Children's Park) in 2023/2024, at a cost of \$63,000, funded by the Fiji Water Foundation.

No capital projects were undertaken in 2024/2025.

In 2025/2026, the Council commenced the Senior Citizens Park, with an approved budget of \$59,000, supported by the Fiji Water Foundation and Golden Water Carnival, which remains ongoing.

The Council also completed the installation of nine parking meters, at a cost of \$140,000, funded by Government.

7.0 Labasa Town Council

Mr. Speaker Sir, Labasa Town Council undertook capital projects over the last three financial years focused on recreational facilities, market infrastructure and essential municipal services.

In 2023/2024, the Council completed the Subrail Park Stadium upgrade for Fiji FACT 2024, with expenditure of \$92,174 against an approved budget of \$100,000, funded by Council.

In 2024/2025, the Council completed sealing works at the Labasa Market and Taxi Stand, at a cost of \$220,000, funded by Council.

In 2025/2026, the Council completed the Subrail Park upgrade, Return and Earn Buy Back Centre, and seawall behind the Civic Centre, with combined approved funding of \$35,000. The Council also commenced the Fish Market/Seafood Centre, budgeted at \$100,000, which remains a spillover project into 2026/2027.

Additionally, the Council identified a \$2 million car park development under a PPP, with no expenditure incurred as of 30 June 2026.

8.0 Sigatoka Town Council

Mr. Speaker Sir, Sigatoka Town Council undertook capital projects over the last three financial years focused on improving municipal infrastructure, public amenities and environmental services.

In 2023/2024, the Council undertook the Mission Road Carpark sealing, installation of 50 public bins, and Health and Building Office upgrades. The bin initiative and office upgrade were completed, while the carpark works remained ongoing.

In 2024/2025, the Council continued infrastructure, landscaping and IT improvements, funded through Council resources.

In 2025/2026, projects included Riverside Public Convenience improvements, Children's Park development, market and public convenience upgrades, town beautification, and dump survey and redefinition works, among other initiatives.

Several projects remain ongoing or on hold, reflecting the Council's continued efforts to improve municipal services and public amenities.

9.0 Lautoka City Council

Mr. Speaker Sir, with respect to Lautoka City Council, the Council undertook a range of capital projects over the last three financial years to improve public facilities, recreational spaces and municipal infrastructure.

During the 2023/2024 and 2024/2025 financial years, the Council completed projects at the Botanical Garden, Namoli Green Night Market, Churchill Park, Civic Building, Council Depot and Bus Stand, funded through Council funds.

In the 2025/2026 financial year, the Council completed the Bus Station Pavement Project, funded through a loan, as well as several improvements to public spaces and Council facilities. Works at Waiyavi Creek remain in progress.

10.0 Nadi Town Council

Mr. Speaker Sir, Nadi Town Council undertook capital projects over the last three financial years focused on public safety, market and transport facilities, recreational spaces and municipal infrastructure.

In 2023/2024, projects included CCTV installation, bird netting at Nadi and Namaka Markets, a minibus shelter, concept designs for the proposed multi-storey carpark, and Prince Charles Park floodlight upgrades. The floodlight works remained incomplete.

In 2024/2025, the Council completed CCTV installations, Namaka Market lift installation and bird netting works, while the Prince Charles Park floodlight upgrade remained ongoing.

In 2025/2026, the Council completed improvements to ATS Park, Namaka Park, Nadi Bus Stand and Council Chambers, as well as a minibus shelter, roller shutters and CCTV installations, funded through Council resources.

8.0 Suva City Council

Mr. Speaker Sir, with respect to Suva City Council, the Council undertook a range of capital projects over the last three financial years aimed at enhancing public amenities, recreational facilities, market infrastructure and Council assets.

During this period, key investments included the Ratu Sukuna Park Redevelopment, upgrades to parks and recreational facilities, market and public infrastructure improvements, and refurbishment of Council buildings and facilities. While several projects were successfully completed, others remain ongoing or have been reprioritised to align with the Council's evolving priorities and available resources.

12.0 Levuka Town Council

Mr. Speaker Sir, with respect to Levuka Town Council, the Council undertook a range of capital projects over the last three financial years, focusing on improving market facilities, public amenities, recreational spaces, drainage infrastructure and Council properties.

During this period, the Council completed several projects, including improvements to the Levuka Market, Nasau Park and Council-owned facilities. The Council also continued works on selected infrastructure and community projects, with some remaining ongoing or not completed.

13.0 Nasinu Town Council

Mr. Speaker Sir, with respect to Nasinu Town Council, the Council identified and undertook a range of capital projects over the last three financial years, focusing on market facilities, drainage infrastructure, Council properties and municipal development.

Several projects, including the Makoi Market and Multipurpose Upgrade, were completed, while several other projects were deferred, reprioritised or remain pending due to funding constraints and financing arrangements.

Mr. Speaker Sir, the response to the written question is respectfully submitted.